



**WESTFIELD AVENUE (CR 610)
MILL & OVERLAY PROJECT
42ND STREET TO VICINITY OF TINSMAN AVENUE
ERI Job # 30750 45
Township of Pennsauken
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #1
September 18, 2017 to September 22, 2017**



Figure: 1 – Installation of concrete curb along the westbound lane between 43rd Street and 44th Street



Figure: 2 – Installation of concrete sidewalk and brick pavers along the westbound lane at the intersection with 43rd Street



Figure: 3 – Installation of ADA ramp along the westbound lane at intersection with 43rd Street

Work Completed the Week of September 18, 2017:

Asphalt Paving Systems, Inc. began construction on Tuesday, September 19, 2014. APS installed 49.88 square yards of concrete sidewalk, 2.89 square yards of detectable warning surface, 22.42 square yards of brick pavers, and 163 linear feet of concrete vertical curb along the westbound lanes between 42nd Street and 44th Street.

- #42: Brick Pavers, Complete – 22.42 SY**
- #45: Concrete Sidewalk, 4” Thick – 49.88 SY**
- #48: Detectable Warning Surface – 2.89 SY**
- #49: 9” x 18” Concrete Vertical Curb – 163 LF**

Anticipated Work for the Week of September 25, 2017:

The contractor will continue concrete work along the westbound lane between 44th Street and 47th Street.

Notice to Proceed Date: September 18, 2017

Anticipated Completion Date: February 14, 2018

Prepared By:

A handwritten signature in blue ink, appearing to read "C. J. Noll".

C. Jeremy Noll, PE, CME
Resident Engineer
Environmental Resolutions, Inc.