



**WESTFIELD AVENUE (CR 610)  
MILL & OVERLAY PROJECT  
42<sup>ND</sup> STREET TO VICINITY OF TINSMAN AVENUE  
ERI Job # 30750 45  
Township of Pennsauken  
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #3  
October 2, 2017 to October 6, 2017**



*Figure: 1 – Installation of a concrete ADA ramp at the northeast corner of the intersection with 46<sup>th</sup> Street along the westbound lane*



*Figure: 2 – Installation of concrete sidewalk at northwest corner of the intersection with 47th Street along the westbound lane*



*Figure: 3 – Installation of concrete curb at the northeast corner of the intersection with West River Drive along the westbound lane*

**Work Completed the Week of October 2, 2017:**

Asphalt Paving Systems, Inc. continued concrete work along the westbound lane of Westfield Avenue between 46<sup>th</sup> Street and West River Drive. APS installed 107.54 square yards of concrete sidewalk, 5.13 square yards of detectable warning surface, 20.7 square yards of brick pavers, 0.58 square yards of reinforced concrete driveway apron, and 230 linear feet of concrete vertical curb.

**#2: Police Uniform Law Enforcement Officer – 40 Hours**

**#42: Brick Pavers, Complete – 20.7 SY**

**#45: Concrete Sidewalk, 4” Thick – 107.54 SY**

**#47: Concrete Driveway, 6” Thick – 0.58 SY**

**#48: Detectable Warning Surface – 5.13 SY**

**#49: 9” x 18” Concrete Vertical Curb – 230 LF**

**Anticipated Work for the Week of October 9, 2017:**

The contractor will continue concrete work along the westbound lane between West River Drive and Browning Road.

**Notice to Proceed Date: September 18, 2017**

**Anticipated Completion Date: February 14, 2018**

Prepared By:

A handwritten signature in blue ink, appearing to read 'C. J. Noll', is written over the printed name.

C. Jeremy Noll, PE, CME  
Resident Engineer  
Environmental Resolutions, Inc.